

Formular F3

OBIECTIV: VA ALIMEN CU APA LOC VRANIUT

LISTA

cu cantitatile de lucrari pe categorii de lucrari

Obiectul: 01 RETEA DE ADUCT SI DISTRIB

Categoria de lucrari: 01.1A BRANSAMENTE COND 110 MM-150 BU

N.C.S.: 1 NCS BRANSAMENTE 23 BUC

Situatie de lucrari: 01 Plata 01

Executant1.	ObiectivVA	Obiect01	Categ01.1A	NCS1	Plata01	[ron]
Nr. crt.	Capitolul de lucrari Simbol Denumire resursa Observatii Corectii	U. M.	Cantitatea	Pretul unitar a) materiale b) manopera c) utilaj d) transport Total(a+b+c+d)		Valoare
SECTIUNE TEHNICA				SECTIUNE FINANCIARA		
0	1	2	3	4	5	
1	TSC02B2 Sp.mat SAPATURA CU EXCAVAT.PE PNEURI 0,21-0,39 MC PAMINT IMBIB CU APA DESC.DEP.TER.CAT.2	82 SUTE MC	3,11000 0,00 0,00	0,00 0,00 439,20 0,00 439,20	0,00 0,00 1365,91 0,00 1365,91	
2	RPCA01A1 Sp.mat SAPATURA DE PAMINT IN SPATII LIMITATE SUB 1,00 M L ATIME SI 1,50 M ADINCIME CU MALURI SPRIJINITE *	82 M CUB	207,60000 0,00 0,00	0,00 93,23 0,00 0,00 93,23	0,00 19353,60 0,00 0,00 19353,60	
12	YC01 Sp.mat DIFERENTA PRET MATERIAL	82 LEI	32148,86000 0,00 \$	1,00 0,00 0,00 0,00 1,00	32148,86 0,00 0,00 0,00 32148,86	
13	YC01 Sp.mat PROCURARE CAMIN BRANSARE DN 550 MM -CAPAC TERMOIZ GARNIT DE ETANSARE ,CAPAC	82 LEI	6904,91000 0,00 0,00 0,00	1,00 0,00 0,00 0,00 1,00	6904,91 0,00 0,00 0,00 6904,91	
15	TRA01A11 Sp.mat TRANSPORT CONDUCTA+CAMINE+DIVERSE	82 TONE	2,30000 0,00 0,00	0,00 0,00 0,00 2,53 2,53	0,00 0,00 0,00 5,82 5,82	
Cheltuieli directe			39.053,77	19.353,60	1.365,91	5,82
Alte cheltuieli directe						
C.A.M.		2,2500%		435,46		435,46
TOTAL CHELT. DIRECTE			39.053,77	19.789,05	1.365,91	5,82
Cheltuieli indirecte		Io = 5,0000% x To				3.010,73
Profit		Po = 5,0000% x (To+Io)				3.161,26
Valoare		V = To+Io+Po				66.386,55
Organizare de santier		OS = 0,000% x V				0,00
Total fara TVA						66.386,55
T.V.A.		TVA= 19,000% x (V+OS)				12.613,44
TOTAL GENERAL situatie lucrari						78.999,99

Executant 1.	Obiectiv VA	Obiect01	Categ01.1A	NCS1	Plata 01	[ron]
0	1	2	3		4	5

BENEFICIAR

EXECUTANT

